



150 Venture Drive, Suite 100  
College Station, Texas 77845-4514  
Tel: 979.731.8000  
Fax: 979.846.2893  
[www.jonescarter.com](http://www.jonescarter.com)

April 7, 2021

Mr. Gary Westbrook  
General Manager  
Post Oak Savannah Groundwater Conservation District  
P.O. Box 92  
Milano, TX 76556

Re: Extension Request 3  
Tunis WSC  
2019 POSGCD Groundwater Conservation Grant  
J|C No. C0025-0007-00

Dear Mr. Westbrook:

This letter is being submitted to you on behalf of Tunis WSC. Tunis WSC is requesting a three-month extension to the deadline for completion of work on the 2019 POSGCD Groundwater Conservation Grant project. The project is replacement of the system's water meters (customer and well meters) and implementation of an automated meter reading (AMR) system. The project has completed the purchase and installation of all customer water meters, the purchase of two water well meters, and the purchase and installation of the hardware and billing software and other equipment needed for full functionality of the project. Items remaining to be completed are the installation of the two water well meters which is scheduled for this week and the purchase of additional customer water meters if the request is approved.

The installation of the water well meters was originally scheduled for February and has been rescheduled several times due the winter storm and coordination with the installer who is busy with repair work from the storm.

It is anticipated that the project will be complete in the next couple of weeks unless the work is again rescheduled.

Please let me know if you need any additional information. Thank you for your assistance with this matter.

Sincerely,

A handwritten signature in blue ink that reads 'Amy S. Hennard'.

Amy S. Hennard, PG, PE  
Project Manager

ASH/ebr

K:\C0025\C0025-0007-00 2019 POSGCD Water Meter Replacement\Project Management\Project Reporting\POSGCD\Letter POSGCD Extension Request 3 20210407.docx  
cc: Mr. Bobby Felder – Tunis WSC