

Alcoa Response to POSGCD Request for Additional Well Construction Documentation

Results of Downhole Television Surveys

Well Number	Date	Depth to Water (ft, bgl)	Depth to Top of Screen (ft, bgl)	Depth to Bottom of Screen (ft, bgl)
AT-1/AX(10)5	AX (10)5 Plugged and AT-1 Not Yet Drilled			
DP-S-A-3	7/1/21	73	213	360
DP-S-A-4	7/1/21	94	216	354
DP-S-A-5	7/1/21	74	217	326
DP-S-A-6	7/1/21	71	Pump Cable Obstruction	
DP-S-A-7	7/1/21	66	164	278
F15 Sims	7/1/21	128	300	452
F2 Sims	7/1/21	127	218	363
F4 Sims	7/1/21	145	252	341
F9 Sims	7/1/21	135	242	393
P-5	7/1/21	62	300	437

Well Construction Material Sheets

Well Number	Date	Depth to Top of Screen (ft, bgl)	Depth to Bottom of Screen (ft, bgl)
AX(10)5	5/21/03	285	405
DP-S-A-3	2/19/93	218	370
DP-S-A-4	1/6/93	238	385
DP-S-A-5	1/15/93	210	330
DP-S-A-6	1/18/93	198	318
DP-S-A-7	1/26/93	178	306
F15 Sims	4/6/93	298	458
F2 Sims	7/9/92	245	405
F4 Sims	1/24/92	265	360
F9 Sims	No Material Sheet		
P-5	No Material Sheet		

Section 1, Table 1-2 in Operating Permit Application

Well Number	Depth to Top of Screen (ft, bgl)	Depth to Bottom of Screen (ft, bgl)
AX(10)5	236	383
DP-S-A-3	218	370
DP-S-A-4	238	385
DP-S-A-5	210	330
DP-S-A-6	198	318
DP-S-A-7	178	316
F15 Sims	298	458
F2 Sims	245	405
F4 Sims	265	360
F9 Sims	250	400
P-5	234	422